

#### Title

## Installation/Operational Qualification

**Protocol Number** 

IQOQ2020-020 Rev 0

#### for the New Blending Suite in Building 1

#### **Attachment 12 - Utilities Verification**

0	hi	ec	tiv	VE	:
•	~		-	•	•

The objective of this test is to verify that the major equipment has the required supporting utilities for operation.

#### Procedure:

- 1. Document results in the following table. Record information regarding connected utilities including type, connection details (e.g. 2" tri-clamp), and sizing/service (e.g. >90 PSIG)
- 2. For Method of Verification:
  - V Visual observation (including measured values and field observations)

The major equipment has the required supporting utilities for operation.

• D-Documentation (include each document in Attachment 6 Supplemental Documentation Log)

Acceptance	Criteria:
------------	-----------

Result:	N	).
ixcourt.		

Have the acceptance criteria been met? (Y/N) \_\_\_\_\_ If Not, Deviation No: \_\_\_\_\_\_

Performed By:

Date: 10 06 2020

Reviewed By:

Date: 10 06 2020



Reviewed By:

# Title Protocol Number Installation/Operational Qualification for the New Blending Suite in Building 1 IQOQ2020-020 Rev 0

### Attachment 12 – Utilities Verification (Cont.)

Utility	Connection Details	Sizing/Service	Method of Verification	Acceptable?	Performed By / Date
Compressed Air	Treaded Ball Value	SS-0.5 in	V	¥Yes □ No	10/06/2020
PUR Water RO	Ball value PVC	1/2 in Tri-clamp	$\checkmark$	Yes 🗆 No	10/06/2020
PUR Water HOT	Ball value SS	2 IN Tri-Clamp	V	⊻Yes □ No	NPR 10/06/2020
City Water	Bell Valve PVC	Zin	$\vee$		Me 10/06/2020
Electricity	Galv.	0.5 in	V	MYes □ No	AR 10/06/2020
City Water	Ball Valve Coppor	0.5 iN	V	⊻Yes □ No	10/06/2020
				□ Yes □ No	
			MAMP 10/06/2020	□ Yes □ No	
				□ Yes □ No	

Comments:	06 2020
Performed By: Dake	Date: 10 06 2020

Date: 10 06 2020