

### Title

#### \*\*

### **Protocol Number**

Installation/Operational Qualification

IQOQ2020-020 Rev 0

for the New Blending Suite in Building 1

### Attachment 18 - Disaster & Power Failure Recovery Verification

### Objective:

The objective of this test is to verify that all major the New Blending Suite equipment recovers to normal operations after a power failure.

### Procedure:

- 1. Follow the procedure in the data table.
- 2. Normal operation before power loss and expected state after power recovery are defined by vendor documentation and control system configuration.
- 3. Expected state after power recovery may include alarms, fail-safe condition, automated restart, and/or other conditions.
- 4. Recovery steps to restore normal operation may include alarm acknowledgement, manual restart, and/or other action; alternately in the situation of automated restart no further recovery steps may be required to restore normal operation.

Acceptance Criteria:					
All major the New Blending Suite equipment recovers to normal operations after a power failure.					
Result: Have the acceptance criteria been met? (Y/N)	If Not, Deviation No: NA				

Performed By: Date: 10 07 2020

Reviewed By: Date: 10 07 2020



# Title

## **Protocol Number**

## Installation/Operational Qualification

## IQOQ2020-020 Rev 0

for the New Blending Suite in Building 1

## Attachment 18 – Disaster & Power Failure Recovery Verification (Cont.)

Step	Procedure	<b>Expected Results</b>	Actual Results	Acceptable?	Performed By / Date
1.	Verify that AC-1 is "ON" and operating.	The AC-1 is "ON" and operating normally.	The Ac-1 <u>IS</u> "ON" and operating normally.	✓ Yes □ No	10/07/2020
2.	Shut-off AC-1 main electrical power.	The AC-1 turns "OFF".	The AC-1 torns "OFF".	⊻Yes □ No	M2/10/07/2020
3.	Turn "ON" the power for AC-1	The AC-1 turns "ON" and returns to operating state.	The AC-1 <u>turns</u> "ON" and returns to operating state.	Yes □ No	10/07/2020 10/07/2020
4.	Verify that AC-2 is "ON" and operating.	The AC-2 is "ON" and operating normally.	The Ac-2 "ON" and operating normally.	Yes 🗆 No	11/10/07/2020
5.	Shut-off AC-2 main electrical power.	The AC-2 turns "OFF".	The AC-2 turns "OFF".	⊮Yes □ No	10/07/2020
6.	Turn "ON" the power for AC-2	The AC-2 turns "ON" and returns to operating state.	The AC-2 torns "ON" and returns to operating state.	≝Yes □ No	10/01/2020
7.	Verify that AC-3 is "ON" and operating.	The AC-3 is "ON" and operating normally.	The Ac-3 15 "ON" and operating normally.	Yes □ No	10/07/2020
8.	Shut-off AC-3 main electrical power.	The AC-3 turns "OFF".	The AC-3 torvs "OFF".	₩Yes □ No	0502/20/01
9.	Turn "ON" the power for AC-3	The AC-3 turns "ON" and returns to operating state.	The AC-3 <u>turns</u> "ON" and returns to operating state.	✓ Yes □ No	10/07/2020

Comments:	APR 10/07/2020
Performed By: Walking	Date: 10 07 2020
Reviewed By:	Date: 13/67/2020