

Title	Protocol Number		
Installation/Operational Qualification			

for the New Blending Suite in Building 1

IQOQ2020-020 Rev 0

Attachment 17 - Functional Verification

()hi	octiv	0.
OU.	ectiv	v.

The objective of this test is to verify that the operation of the control systems for the New Blending Suite by verifying if the New Blending Suite responds as expected to modified conditions.

Procedure:

1. Utilize the vendor-supplied documentation to identify the functional procedures and expected results. Document actual results in the data table.

Acceptance Criteria:

The New Blending Suite responds as expected to modified conditions.

Result:	Vi		
Have the acceptance criteria been met? (Y/N)	les	If Not, Deviation No: _	N/A

Performed By:	Dalbue	Date:	10/07	2020	_
Reviewed By:	Legion	Date:	10/01	20020	



Title

Protocol Number

Installation/Operational Qualification

IQOQ2020-020 Rev 0

for the New Blending Suite in Building 1

Attachment 17 – Functional Verification (Cont.)

Step	Procedure	Expected Results	Actual Results	Acceptable ?	Performed By / Date
1.	AC - 1: Set the temperature "Set Point" to 72.5 ° F	The temperature set point is set to 72.5 °F	The temperature set point is set to	∜Yes □ No	10/07/2020
2.	AC - 2: Set the temperature "Set Point" to 72.5 ° F	The temperature set point is set to 72.5 °F	The temperature set point is set to	Yes 🗆 No	10/07/2020
3.	AC - 3: Set the temperature "Set Point" to 72.5 ° F	The temperature set point is set to 72.5 ° F	The temperature set point is set to 72°F	Yes 🗆 No	10/01/2020
4.				□ Yes □ No	,
5.		1 1 1 2020 10 10 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		□ Yes □ No	
6.				□ Yes □ No	
7.				☐ Yes ☐ No	
8.				□ Yes □ No	

Comments:	ents: WA DR 10/07 20 20		
Performed By:	Date: _10 0 7 \ 2020		
Reviewed By:	Date: 10/07/2020		